



**Programme of Works**

Week commencing	24th Mar	31st Mar	7th Apr	14th Apr	21st Apr	28th Apr	5th May	12th May	19th May	26th May	2nd June	9th Jun	16th June	23rd June	30th June	7th July	14th July	21st July	28th July	4th Aug	11th Aug	18th Aug	25th Aug
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
<b>Program of works Bradwell</b>																							
Make Joist in Hethel																							
1 Site set up - all done																							
2 Clear site / Foul Drain diversion	1+2	1+2																					
3 Dig foundations /concrete pads			1+2	1+2																			
4 Lay foundations, beams and DPM - Ecoslab		Order		1+2																			
5 Fix drainage and services through building					1+2	1+2																	
6 Lay floor beams and ground floor					1+2	1+2																	
7 Scaffolding		Order					1+2	1+2	1+2	1+2	1+2	1+2	1+2	1+2	1+2	1+2	1+2	1+2					
8 Wall, floor and ceiling joists /floor and loft boarding							1+2	1+2															
9 External cladding versa panel								1+2	1+2	1+2					1+2								
10 Fix windows and doors											Order												
11 Air tightness layer											1+2	1+2											
12 Internal boarding								Order			1+2	1+2											
13 Ecobead filling									Order	ED							1+2	1+2					
14 Air testing and thermal imaging									Order								1+2	1+2					
15 k5 and breather and battens														Order		1+2	1+2						
16 Roof trusses and roofing works										1+2	1+2		1+2										
17 External Render									Order										1+2	1+2			
18 Electrical and plumbing - MVHR first fix															1+2	1+2							
19 Plasterboarding and skim											Order						1+2	1+2	1+2				
20 Stairs - first fix door linings etc.										Order	1+2				1+2								
21 Second fix doors kitchen skirting																Order				1+2	1+2	1+2	
22 Plumbing MVHR Electrical second fix																				1+2	1+2	1+2	
23 Decoration															1+2							1+2	1+2
24 Services drainage connection																						1+2	1+2
25 Cross overs																							
26 Site drainage works																						1+2	1+2
27 Drive works make good to carpark etc																							
28 Garden and fencing																					1+2	1+2	1+2
29 Cleaning and hand over																							
	24th Mar	31st Mar	7th Apr	14th Apr	21st Apr	28th Apr	5th May	12th May	19th May	26th May	2nd June	9th Jun	16th June	23rd June	30th June	7th July	14th July	21st July	28th July	4th Aug	11th Aug	18th Aug	25th Aug
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23