Beattie PASSIVE™

Programme of Works

Week commencing		Mar-18	Mar-22	Apr-01	Apr-08	Apr-15	Apr-22	Apr-29	May-06	May-13	May-20	May-27	Jun-03	Jun-10	Jun-17	Jun-24	Jul-01	Jul-08	Jul-15	Jul-22	Jul-29	Aug-05	Aug-12	Aug-19	Aug-26	Sep-02
		Week	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
Programme of works - Orbit Coventry											Site visit					Site visit										
1	Site set up																									
2	Clear site																									
3	Dig foundations /concrete pads																									
4	Lay foundations, beams and DPM - Ecoslab																									
5	Fix drainage and services throughout building																									
6	Lay floor beams and ground floor																									
7	Scaffolding																			down						
8	Wall, floor and ceiling joists /floor and loft boarding																									
9	External cladding versa panel																									
10	Fix windows and doors	Ordered																								
11	Air tightness layer																									
12	Internal boarding																									
13	Ecobead filling																									
14	Air testing and thermal imaging																									
15	k5 and breather and battens																									
16	Roof trusses and roofing works																									
17	External Brickworks																									
18	Electrical and plumbing - MVHR first fix																									
19	Plasterboarding, clay board and set																									
20	Stairs - first fix door linings etc																									
21	Second fix doors kitchen skirting																									
22	Plumbing MVHR Electrical second fix																									
23	Decoration																									
24	Services drainage connection	Ordered																								
25	Cross overs																									
26	Site drainage works																									
27	Drive works																									
28	Garden and fencing																									
29	Cleaning and hand over																									